NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/PMC/DD-ST/2018-19/VC

Date: 26-12-2018

To,
The Executive Engineer,
Dasarahalli Division
Bangalore.

"PMC REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work : Improvements to roads and drains at Vinayakanagar Cross road and Surrounding area in Ward No 12 Shettyhalli, in Shettyhalli Sub-division

Item No	Description of work	Unit	Qty
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated	Cum	694.00
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse	Cum	104.10
3	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal	Cum	213.70
4	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms	Cum	16.80
5	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including	Sqm	1683.60
6	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding	Tn	14.09
7	Providing and laying reinforced cement precast slabsof mix CC 1:1/2:3 using 20mm & down size graded Granite metal using HYSD 10mm dia stell @ 100mm c/c both ways.	Sqm	573.20

With respect to the above subject & name of the work, we have inspected the work and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

AE

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner